

RESOLUTION NO. 1981-155

AUTHORIZING CHANGE ORDER 5P-1 FOR FURNISHING AND DELIVERING SPECIAL SHOP EQUIPMENT FOR THE CENTRAL RAIL MAINTENANCE FACILITY AND YARDS, PROJECT 5, AT A TOTAL INCREASE IN COST OF \$150,877.00 (CAPITAL GRANT OH-03-0054).

WHEREAS, the Board of Trustees has by Resolutions 1980-204, 1980-205 and 1980-206 authorized the General Manager to execute contracts with the Joyce-Cridland Company (204); Whiting Corporation (205) and the DeVilbiss Company, Division of Champion Spark Plug Co. (206); and

WHEREAS, it has been recommended by the Construction Manager that a Change Order be approved to permit the delay of fabrication and delivery of Special Shop Equipment for the Central Rail Maintenance Facility and Yards;

NOW, THEREFORE, be it resolved by the Board of Trustees of the Greater Cleveland Regional Transit Authority, Cuyahoga County, Ohio:

Section 1. That the General Manager be and is hereby authorized to execute the following Change Orders:

1. The Joyce-Cridland Company:
 - a. A 70 day time extension at no additional cost to fabricate and deliver one truck transfer table;
2. The Whiting Corporation:
 - a. Additional compensation for offloading, storing reloading and trucking to job site 156 pieces of shop equipment for a total cost of \$100,125.00.
 - b. Additional compensation for furnishing and installing one static converter on the car transfer table for a total cost of \$11,395.00.
 - c. Additional compensation for furnishing 58 floor embedded control station boxes for a total cost of \$21,357.00.
3. The DeVilbiss Company:
 - a. Additional compensation for delayed fabrication and delivery of one traveling paint spray booth for a total cost not to exceed \$18,000.

Section 2. That this resolution shall become effective immediately upon its adoption.

Adopted: June 2 1981

Vernon DeFender
President

Attest: *William C. Lehman*
Secretary-Treasurer