

RESOLUTION NO. 1987- 318

AUTHORIZING CHANGE ORDERS 2J-9P AND 2J-10P,  
PROJECT J - REHABILITATION OF SHAKER SQUARE/  
WOODHILL RAPID STATION AT A CREDIT TO THE  
GREATER CLEVELAND REGIONAL TRANSIT AUTHORITY  
OF \$27,448.00 (CAPITAL GRANT OH-03-0054) AND  
GRANTING AN EXTENSION OF TIME THROUGH  
AUGUST 9,1986.

WHEREAS, the Board of Trustees has, by Resolution No.  
1985-138, authorized the General Manager to execute a contract with  
J. P. Cleary Construction Co.; and

WHEREAS, the final close out of this contract resulted from  
negotiations wherein the Authority and the contractor resolved a  
series of additions and deletions which resulted in a net credit to  
the Greater Cleveland Regional Transit Authority in the amount  
Twenty-Seven Thousand Four Hundred Forty-Eight & 00/100 (\$27,448.00)  
Dollars;

NOW, THEREFORE, BE IT RESOLVED by the Board of Trustees of  
the Greater Cleveland Regional Transit Authority, Cuyahoga County,  
Ohio:

Section 1. That the General Manager be and he is  
authorized to execute the following Change Orders:

2J-9P - Final completion was scheduled for March 6, 1986,  
but was not attained until August 9, 1986. This time  
extension was allocated as follows: inclement weather  
thirty-six (36) days; abnormal site conditions thirty-  
three (33) days; platform delay forty-seven (47) days;  
delay associated with Change Orders 2J-1P through 2J-7P  
twenty-one (21) days.


This time extension is at no additional cost to the  
Greater Cleveland Regional Transit Authority.

2J-10P - <\$27,448.00> credit - Said Change Order shall  
reflect a series of seventeen (17) items including eight  
(8) additions and seven (7) deletions in a net credit  
to the Authority and further shall contain the specific  
cost elements of the above-referenced items.

Section 2. That this Change Order shall be credited to  
Capital Grant OH-03-0054.

Section 3. That this resolution shall become effective immediately upon its adoption.

Adopted: \_\_\_\_\_ December 15 \_\_\_\_\_, 1987

  
\_\_\_\_\_  
President

Attest:   
\_\_\_\_\_  
Secretary-Treasurer